

AG INFRA TECH

SITE :-SHREE NAKODA PIPE & IMPEX PVT.LTD. KHAMARIYA RAIPUR

BILL OF QUANTITIES (ABSTRACT) D-BIN BUILDING(SID) 3RD RA BILL (AUG-2023)

S.NO	Description of Work	Unit	Thise bill Qty.	Previous Bill Qty	Total Qty.	Rate	Thise bill Amt.	Previous Bill Amt.	Total Amt.
	D-BIN BUILDING								
1	EARTH EXCAVATION WORK UP TO +/- 3.0 M GL	CUM	0.00	0.00	0.00	180.00	0.00	0.00	0.00
2	EARTH EXCAVATION WORK BELOW 3.0 M GL	CUM	0.00	0.00	0.00	18.00	0.00	0.00	0.00
3	BACK FILLING WORK	CUM	2311.69	0.00	2311.69	85.00	196493.57	0.00	196493.57
4	DRESSING WORK	SQM	104.21	504.56	608.77	25.00	2605.13	12614.00	15219.13
5	WATERING & CONSOLIDATING WORK BELOW-3.0 M GL	CUM	0.00	151.37	151.37	60.00	0.00	9082.20	9082.20
6	SAND FILLING WORK	CUM	0.00	0.00	0.00	700.00	0.00	0.00	0.00
7	P C C WORK UP TO +/-3.0M GL	CUM	7.74	0.00	7.74	2300.00	17810.05	0.00	17810.05
8	P C C WORK BELOW-3.0 to 6.0 M GL	CUM	0.00	74.06	74.06	2530.00	0.00	187371.80	187371.80
9	RCC WORK UP TO +/-3.0 m GL	CUM	205.32	0.00	205.32	2750.00	564623.81	0.00	564623.81
10	RCC WORK BELOW -3.0 m GL	CUM	0.00	0.00	0.00	3025.00	0.00	0.00	0.00
11	RCC WORK BELOW -3.0 to 6.0 m GL	CUM	0.00	289.80	289.80	3300.00	0.00	956340.00	956340.00
12	SHUTTERING WORK UP TO +/-3.0m GL	SQM	558.51	0.00	558.51	400.00	223402.80	0.00	223402.80
13	SHUTTERING WORK BELOW(-3-6) GL	SQM	0.00	16.17	16.17	440.00	0.00	7114.80	7114.80
14	SHUTTERING WORK BELOW-(6-9)M GL	SQM	0.00	80.67	80.67	480.00	0.00	38721.60	38721.60
15	REINFORCEMENT WORK UP TO +/-3.0m GL	MT	14.30	0.00	14.30	8500.00	121527.40	0.00	121527.40
16	REINFORCEMENT WORK Below-3-6)m GL	MT	0.00	0.00	0.00	9350.00	0.00	0.00	0.00
17	REINFORCEMENT WORK Below-(6-9) m GL	MT	0.00	100.29	100.29	10200.00	0.00	1022958.00	1022958.00
18	MS FOUNDATION BOLT FIXING	MT	0.00	0.00	0.00	13000.00	0.00	0.00	0.00
19	SHUTTRING POCKET FIXING WORK	NOS	0.00	0.00	0.00	500.00	0.00	0.00	0.00
						TOTAL:-	1126462.76	2234202.40	3360665.16

CONTRACTOR / DIVISION / STRUCTURE / RA 3

AG Infra / SID / D-BIN / 1126463/-

Amount to be released

Pls release 70% of amt claimed ⇒ 788523.932/-

for D-Bin RA3-

Approved
13/09/2023
Abhishek Acharya
Billing Engineer

13/9/23
Jairudh Sankar
Manager {City S.I.D.